Appendix E – Inspection checklists and tools

INFORMATIONAL APPENDIX

E.1 Scope

This Appendix provides a number of checklists that may be used by project teams in relation to inspections. While every attempt has been made to align these checklists with the requirements of this Technical Manual, the checklists are examples only. Completion of these checklists might not necessarily fulfil all of the relevant requirements of this Technical Manual. And thus, pertaining to each work site, it remains the obligation of project teams to ensure all relevant requirements of this Technical Manual have been met regardless of the content of these example checklists.

E.2 TGS verification checklist

TGS Verification must be undertaken after selecting or designing a TGS as a confirmation of appropriateness prior to approval for use. A PWZTMP or ITCP qualified person must undertake this verification.

Completed by:					
Name:		Signature:			
Qualification					
TGS details:					
TMP Reference:		TGS Reference:			
Date:		Review type	☐ Site Inspe	ection	☐ Desktop review
Sources used for desktop review					
Site details					
Street name:		Confirmed posted spec	ed limits:		
Street name:		Confirmed posted spec	ed limits:		
Street name:		Confirmed posted spec	ed limits:		
List unique site	specific Hazards / Risks identified	on site	E.g. utilities, int	frastructu	re, vegetation, schools,

TGS details	TGS details					
Have the below been add	lressed o	n the TO	GS for thi	s locatio	1?	
Traffic volumes	☐ Yes	□ No	□ N/A	Details		
Predicted queue length	☐ Yes	□ No	□ N/A	Details		
Shoulder widths	☐ Yes	□ No	□ N/A	Details		
Sight distances	☐ Yes	□ No	□ N/A	Details		
Existing infrastructure	☐ Yes	□ No	□ N/A	Details		
Transport services	☐ Yes	□ No	□ N/A	Details		
Pedestrian generators	☐ Yes	□ No	□ N/A	Details		
Appropriate site access	☐ Yes	□ No	□ N/A	Details		
Appropriate escape route for traffic controllers	☐ Yes	□ No	□ N/A	Details		

Confirmation		
Does TGS require adjustments v If yes provide details TGS must include these		☐ Yes
Comments or details of action taken:		
Does TGS require any additional If yes provide details and return TGS to des	I changes or modifications? signer for additional changes or modifications	□ Yes
Comments or details of action taken:		
Is TGS appropriate for use for w	orks required at this location?	□ Yes
If no provide details and, return	TGS into file and select alternative, if design returned to designer for correction	□ No
Comments or details of action taken:		
Have key TTM risks been addres	sed on site?	☐ Yes
If no	o, provide details and return TGS to designer for correction, review and approval	□ No
Comments or details of action taken:		,
Additional comments:		

i ecnnica	I Manual – Traffic control at	work sites		

E.3 Weekly TTM inspection checklist

Weekly inspections must only be carried out by a PWZTMP qualified person. Weekly inspections must be carried out when a site is first open and at least once every week thereafter.

Completed by	y:					
Name:			Signature:			
TMP Reference:			TGS Reference:			
Date:			Inspection type	☐ Pre-opening	□ v	Veekly
Desktop review						
Is a copy of the	e location TMP	and relevant TGS ava	ilable?			☐ Yes
		If no inspe	ection must not be undertal	ken until documents are	obtained	□ No
Details of TMP	and TGS:					
				□ Yes		
	nents or details of action taken:					
Site Inspection	on					
Inspection cor	mpleted:	□During the day	☐During the night			
Signs and dev	ices positioned	d as prescribed and co	_	o provide details and rec	tify signs	□ Yes
	nents or details of action taken:					

Site Inspection		
Sign sizes as prescribed?		☐ Yes
	If no provide details and rectify signs	□ No
Comments or details of action taken:		
Signs are mounted level and	suitably clear of travel lanes?	☐ Yes
	If no provide details and rectify signs	□ No
Comments or details of action taken:		
Has temporary delineation be	een applied as prescribed, with permanent markings obliterated?	☐ Yes
	If no provide details of action required to rectify delineation	□ No
Comments or details of action taken:		
Are registered trailers i.e. VM	S / light towers; suitably clear of travel lanes and delineated?	☐ Yes
	If no provide details and rectify location	□ No
Comments or details of action taken:		
Are temporary speed zones of	perating as prescribed?	☐ Yes
	If no provide details and discuss with work supervisor	□ No
Comments or details of action taken:		
Are PTCD positioned as pres	cribed in TGS?	☐ Yes
	If no provide details of action required to rectify	□ No
Comments or details of action taken:		

Site Inspection		
Are manual traffic controllers	clear of travel lane, have suitable escape route?	☐ Yes
	If no provide details of action required to rectify	□ No
Comments or details of action taken:		
Are site accesses and egress	ses well defined and safe for work vehicles?	☐ Yes
	If no provide details of action required to rectify	□ No
Comments or details of action taken:		
Termination signs are suitab	y located? i.e. D downstream of last activity.	☐ Yes
	If no provide details of action required to rectify	□ No
Comments or details of action taken:		

Post site inspection confirmation	on Control of the Con	
Is worksite layout operating safely a	as intended?	
	If no provide details and implement controls to rectify	☐ Yes ☐ No
Comments or details of action taken:		
Has TMP identified and addressed l	key TTM risks?	☐ Yes
	If no provide details and implement controls to rectify	□ No
Comments or details of action taken:		
Have key TTM risks been addressed	d on site?	☐ Yes
	If no provide details of additional hazards and controls required	□ No
Comments or details of action taken:		
Have copies of Shift Inspections be	een sighted as completed as required?	
If r	no provide details and discuss with nominated rep completing Shift Inspections	□ Yes □ No □ N/A
Comments or details of action taken:		
Additional comments:		

chnical Manual – Traffic control at work sites

E.4 Shift / Daily TTM inspection checklist

Shift Inspections must be undertaken by a person holding the PWZTMP or ITCP qualification when a TGS is installed, changed or updated, to ensure the TGS is implemented as designed. This includes at a minimum, twice per shift (recommended every 2 hours). This form can also be used for inspecting 'Aftercare' arrangements.

Completed by:						
Name:			Signature:			
TMP Reference:			TGS Reference:			
				Inspection 1	Inspection 2	Inspection 3
Date:			Time/s	00-00	00-00	00-00
Drive through TGS in	spec	tion		Inspection 1	Inspection 2	Inspection 3
Have any adjustments	oeen I	made to the approv	ved TGS?	□ Yes	□ Yes	□ Yes □ No
If yes, provide de	tails:		n tolerances? st be reviewed by a PWZTMP	☐ Yes	☐ Yes	☐ Yes
		Have changes bee	n approved?	□ Yes	☐ Yes	□ Yes
			lf no, TGS must be approved	□ No	□ No	□ No
Comments or do						
Have all signs and devi	ces b	een installed in ac	cordance with			
approved TGS?				☐ Yes	☐ Yes	☐ Yes
		lf no, į	provide detail of action taken	□ No	□ No	□ No
Comments or donaction to						

Drive through TGS inspec	tion	Inspection 1	Inspection 2	Inspection 3
Are PTCD positioned as pres	cribed in TGS?	☐ Yes	☐ Yes	☐ Yes
	lf no, provide detail of action taken	□ No	□ No	□ No
		□ N/A	□ N/A	□ N/A
Comments or details of action taken:				
Are manual traffic controllers escape route?	s clear of travel lane, have suitable	☐ Yes	☐ Yes	☐ Yes
•	vide detail and reposition manual traffic controllers	□ No	□ No	□ No
		□ N/A	□ N/A	□ N/A
Comments or details of action taken:			,	
Are sign and devices in good	d condition, clearly visible to road users?	☐ Yes	☐ Yes	☐ Yes
	If no, provide detail of action taken	□ No	□ No	□ No
Comments or details of action taken:				
Are all signs mounted level a	ind suitably clear of travel lanes?	☐ Yes	☐ Yes	☐ Yes
	If no, provide detail of action taken	□ No	□ No	□ No
Comments or details of action taken:				
Are conflicting or non-applic	able signs covered or removed?	☐ Yes	☐ Yes	☐ Yes
	If no, provide detail and remove or cover signs	□ No	□ No	□ No
		□ N/A	□ N/A	□ N/A
Comments or details of action taken:			1	1
action taken.				

Drive through TGS inspec	tion	Inspection 1	Inspection 2	Inspection 3
Is temporary delineation inst forming taper?	alled as prescribed i.e. straight line	☐ Yes	☐ Yes	☐ Yes
Torrining taper:	If no provide details and rectify delineation	□ No	□ No	□ No
Comments or details of action taken:				
Have site conditions change	d due to shade, park vehicles, glare etc.	□ Yes	☐ Yes	☐ Yes
	If yes provide details and note if action is required	□ No	□ No	□ No
Comments or details of action taken:				
Are registered trailers i.e. VN lanes and delineated?	IS / light towers; suitably clear of travel	☐ Yes	☐ Yes	☐ Yes
and demicated:	If no provide details and rectify location	□ No	□ No	□ No
		□ N/A	□ N/A	□ N/A
Comments or details of action taken:				
Are temporary speed zones	operating as prescribed?	☐ Yes	□ Yes	☐ Yes
If n	o provide details and discuss with work supervisor	□ No	□ No	□ No
		□ N/A	□ N/A	□ N/A
Comments or details of action taken:				
Are workers on foot / plant c	learances been applied / observed?	☐ Yes	☐ Yes	☐ Yes
If I	no provide details and implement controls to rectify	□ No	□ No	□ No
		□ N/A	□ N/A	□ N/A
Comments or details of action taken:				

Post drive through confirm	nation	Inspection 1	Inspection 2	Inspection 3
		□ Yes □ No	□ Yes	□ Yes □ No
Comments or details of action taken:				
Is TGS is appropriate for the	current traffic conditions?	☐ Yes	☐ Yes	☐ Yes
If n	o provide details and implement controls to rectify	□ No	□ No	□ No
Comments or details of action taken:				
	ified in TGS been addressed? i.e. end-	□ Vaa	□ Vaa	□ Vaa
of-queue management	details of additional hazards and controls required	☐ Yes ☐ No	☐ Yes ☐ No	☐ Yes ☐ No
II no provide	details of additional mazards and controls required			
Comments or details of action taken:				
Additional comments:				

E.5 Post completion inspection checklist

Completed by:					
Name:			Road name/Staging Plan number:		
Signature:				Data / times	
ITCP or PWZTMP card number				Date / time:	
Drive through post com	pleted insp	ection			
Item			Co	omments / Action	
Have all work activities beer	1	☐ Yes			
completed?		□ No			
Has all plant and equipment	been	☐ Yes			
removed?		□ No			
Have all TTM signs and dev	ices been	☐ Yes			
removed?		□ No			
Has all TTM linemarking bee	en	□ Yes			
obliterated?		□ No			
Have existing permanent speed limits been reinstated?		☐ Yes			
		□ No			
Have all TTM site hazards been removed?		☐ Yes			
		□ No			
Other		☐ Yes			
Other		□ No			

Desktop post completion inspection			
Have all TGSs for completed tasks been retained?	□ Yes		
	□ No		
Have all TMP required documents	□ Yes		
been placed in relevant folders?	□ No		
Has TMP/TGS designer requested addition information post TTM	□ Yes		
removal?	□ No		
Is the road safe for opening to road	□ Yes		
users?	□ No		
Additional comments:			

E.6 Portable variable message sign (VMS) location and placement checklist

Proposed site location	
Road Details /Intersections /property numbers	
Purpose of the VMS	
Proposed period of use	
Is this integrated with TMC?	

Checklist details for VMS location	Yes, No or N/A	Comments/reasons for non-compliance
Planning		
Will the location of the proposed VMS be in the road reserve?		
Will the proposed VMS be visible from a road or road related area?		
Is the proposed VMS being used as part of a major event?		
Safety		
Will the proposed location allow safe and easy access to the site for deployment of the portable VMS?		
Is the proposed site located near any utilities (overhead or underground)?		
Will the proposed site cause personnel to be unsafely exposed to traffic?		
Will traffic control be required to safely place or remove the portable VMS?		
Are there any other safety considerations at the proposed site? e.g. bore drains, culverts etc.		

Checklist details for VMS location	Yes, No or N/A	Comments/reasons for non-compliance
Placement		
Is the proposed location likely to affect or change the patterns of any vulnerable road user movements?		
Is the proposed location likely to affect or change the pattern of cyclist movements?		
Will the proposed location be outside of the clear zone requirements? (For more information on clear zones, refer Austroads <i>Guide to Road Design Part 6: Roadside Design, Safety and Barriers</i>)		
Is the proposed location at least 300m from the nearest permanent VMS?		
Is the proposed location at least 200-300m from significant static signs?		
Is the proposed location at least 200-300m from any signalised intersections?		
Will the proposed location cause driver distraction?		
Is the proposed location a suitable distance from any speed zoning signage?		
Is the proposed location in the direct run off carriageway path of a vehicle?		
Will the proposed location affect any residential or commercial properties?		
Will the proposed location affect any accesses or legal rights of way?		
Is the proposed location within 200m of any intersection or merging lane?		

Structures		
Will the proposed location be behind guard rail?		
Will the proposed location be behind wire rope fence?		
Is the proposed location close to significant road side furniture?		

THIS PAGE LEFT INTENTIONALLY BLANK